

PENDLETON + BOWMAN, INC.

Window & Door Replacement FIELD REPORT

7

Date: 15-Jan-21

Dunes Of Panama
7205 Thomas Dr
Panama City Beach, FL 32408

WEATHER Clear, Windy
TEMP RANGE 40-61

WORK IN PROGRESS
Door & Window Replacement
Concrete Repairs

SITE PERSONNEL
Pendleton + Bowman, Inc.
SunCost Restoration & Waterproofing
VHI Windows & Doors
PGT

UPDATED B BUILDING INFORMATION

B507
B505
B504
B503
B502
B501
B407
B406
B405
B404
B403* materials on order as of 12/23
B402
B401* materials on order as of 11/12
B302
B301* materials on order as of 12/15

B101* materials on order as of 1/13
B102* materials on order as of 1/13
B103* materials on order as of 1/13
B104
B105

B106; 107; 108, 201- Arrived 1/14/21
Installation in progress. Finished by Feb 1.

Note: Once all windows and sliders are completed
concrete repair work on the slab edges and in
the garage will commence.

B508
B408* materials on order as of 12/23
B308
B307
B306
B305
B304
B303
B208
B207* materials on order as of 12/23
B206
B205*
B204
B203
B202

ProWindow punchlist items on order will be scheduled
once materials are on site.

* ProWindow has punchlist items
* SunCoast has punchlist items

PENDLETON + BOWMAN, INC.

Page 2

FIELD REPORT #

7

Date:

15-Jan-21

UPDATED C BUILDING INFORMATION

C607* materials on order as of 1/6
C606
C605* materials on order as of 12/15
C604
C603* materials on order as of 11/12
C602
C601
C506* issue submitted 1/12
C505
C504
C503
C502
C406
C405
C404
C403
C402

C401
C203* issue submitted 1/12
C202
C107
C104
C103
C102* issue submitted 1/12
C101* issue submitted 1/12

C 105; 106- Materials on back order. Installation date TBD.

Notes: Additional trucks arrive every week until project is complete.
While waiting on materials to arrive, concrete work in the
garage area has started.

C507
C501
C407* materials on order as of 12/15
C307* materials on order as of 12/15
C306
C305* materials on order as of 12/15
C304
C303
C302
C301* materials on order as of 12/15
~~C207*~~
C206
C205*
C204* materials on order as of 12/23
C201

* ProWindow has punchlist items
* SunCoast has punchlist items

ProWindow punchlist items on order will be scheduled
once materials are on site.

PENDLETON + BOWMAN, INC.

Page 3

FIELD REPORT #

7

Date:

15-Jan-21

UPDATED D BUILDING INFORMATION

D1206
D1205
D1204
D1203
D1202
D1201
D1106
D1105
D1104
D1103
D1102
D1101
D1006
D1005
D1004
D1003
D1002
D1001
D905
D904
D903
D902

Notes: D building west wall windows are on site. The schedule is pending Bel-Mac securing the placement of the rigging to ensure the new roof is well taken care of and protected. They will be on site early next week & the swing stages as well as the rigging will follow shortly thereafter.

D906* materials on order as of 12/23

D901** materials on order

D806

D805*

D804*

D803

D802

D801* materials on order

D706

D704

D703

D702

D605

D603*

D601** materials on order as of 12/23

D502- * broken window frame. Will be switched out week starting 1/25

D504- * window arrived 1/14. Installation starting week of 1/25

D505- * window arrived 1/14. Installation starting week of 1/25

* ProWindow has punchlist items

* SunCoast has punchlist items

ProWindow punchlist items on order will be scheduled once materials are on site.

PENDLETON + BOWMAN, INC.

Page 4

FIELD REPORT #

7

Date:

15-Jan-21

UPDATED E BUILDING INFORMATION

E2106

E2105

E2104

E2103

E2101

E2006

E2005

E2004* materials on order as of 11/12

E2003

E2002

E2001

E1906

E1905

E1904

E1903

E1902

E1901

E1806

E1803

E1802

E1801

E1704

E1703

E1805

E1804

E1604* materials on order as of 12/15

E1504

E1403

E1705- *small slider on site. Installation starting week of 1/25

E1603

E1503

* ProWindow has punchlist items

* SunCoast has punchlist items

ProWindow punchlist items on order will be scheduled
once materials are on site.

PENDLETON + BOWMAN, INC.

Page 5

FIELD REPORT #

7

Date:

15-Jan-21

Schedule look ahead based on materials on property as of January 14, 2021

Week starting Monday January 18:

E1606 B201
E1406
E1404
E1401
E1004
E903

Week starting Monday January 25:

D604 D405 E1705
D602 D404 E1702
D505 * D403 E1602
D504 * D402
D502 *

* Window Only

Week starting Monday February 1:

D305 E1605
D304 E1502
D302 * more units may be added as materials arrive on site

Dear DOP Owners,

I am sure by now a majority of owners have been notified of a significant delay in materials. Due to the COVID-19 pandemic PGT has experienced difficulty in receiving raw materials to produce the frames for the sliders and windows. This has made it so where the schedule changes are happening every week. Pendleton + Bowman, SunCoast Restoration, ProWindows & Doors, in conjunction with the DOP office staff have been working extra hard to help minimize the effect of these delays to every individual unit owner. It may appear that the schedule is jumping around a bit, but this is due to making sure the project continues moving forward with what we have to work with. Please be assured that everyone, as a team, is doing the absolute best we can given the unforeseen circumstances. Overall the project is still ahead of schedule, and we will do all we can to make sure it continues that way.

Sincerely,
Michelle Nowell
Field Operations
Pendleton + Bowman, Inc.