

PENDLETON + BOWMAN, INC.

Page 5

FIELD REPORT #

9U

Date:

22-Mar-21

D bldg left to be completed:

D901- change order sliders & small balcony deck coat- scheduled 3/22
D801- change order sliders -scheduled 3/22
D601- slider frame & deck coat- scheduled 3/22
D603- deck coat- scheduled 3/22
D105- scheduled 4/12
D104- scheduled 3/22
D102- scheduled 3/15
D101 ??

Total "D" not scheduled as of March 22= 1

E bldg left to be completed:

E1505	
E1001	
E906- scheduled 4/12	E502- scheduled 4/12
E904	E501
E901- scheduled 3/22	E406
E806- started 3/19	E405
E802- scheduled 4/12	E404- scheduled 3/8
E801	E403
E705- scheduled 4/12	E402
E704- scheduled 3/8	E401- scheduled 3/22
E703- scheduled 3/8	E306
E702- scheduled 4/12	E305- scheduled 4/5
E701	E304- scheduled 3/22
E606	E303- scheduled 3/8
E605	E302
E604-scheduled 4/12	E301
E603	E206
E602	E205
E601- scheduled 3/22	E204- scheduled 3/22
E506- scheduled 4/19	E203- scheduled 3/8
E505- scheduled 3/29	E202- scheduled 3/22
E504- scheduled 3/8	E201
E503- scheduled 4/5	

Total "E" not scheduled as of March 22= 20