

PENDLETON + BOWMAN, INC.

Window & Door Replacement

FIELD REPORT #

8

Date: 10-Feb-21

Dunes Of Panama
7205 Thomas Dr
Panama City Beach, FL 32408

WEATHER Rain, Fog
TEMP RANGE 70-61

WORK IN PROGRESS

Door & Window Replacement
Concrete Repairs

SITE PERSONNEL

Pendleton + Bowman, Inc.
SunCost Restoration & Waterproofing
VHI Windows & Doors
PGT

UPDATED B BUILDING INFORMATION

B507

B101* materials on order as of 1/13

B505

B102* materials on order as of 1/13

B504

B103* materials on order as of 1/13

B503

B104

B502

B105

B501

B106

B407

B107* issue submitted on 1/20

B406

B108* issue submitted on 2/3

B405

B201** issue submitted 2/3

B404

B403* materials on order as of 12/23

B402

B401* materials on order as of 11/12

B302

B301* materials on order as of 12/15

B508

Overhead & column concrete repairs has started.

B408* materials on order as of 12/23

Cold & wet weather has slowed down the progress.

B308

B307

B306

B305

B304

B303

B208

B207* materials on order as of 12/23

B206

B205*

B204

B203

B202

ProWindow punchlist items on order will be scheduled
once materials are on site.

* ProWindow has punchlist items

* SunCoast has punchlist items

Start Real Tech 2/11

PENDLETON + BOWMAN, INC.

Page 2

FIELD REPORT # _____

Date: 10-Feb-21

UPDATED C BUILDING INFORMATION

C607* materials on order as of 1/6
C606
C605* materials on order as of 12/15
C604
C603* materials on order as of 11/12
C602
C601
C506* issue submitted 1/12
C505
C504
C503
C502
C406
C405
C404
C403
C402

C401
C203* issue submitted 1/12
C202
C107
C104
C103
C102* issue submitted 1/12
C101* issue submitted 1/12

C106* issue submitted 2/3

C105- Materials are on property. Removal & replacement to start Monday 2/15 weather permitting.

C507
C501
C407* materials on order as of 12/15
C307* materials on order as of 12/15
C306
C305* materials on order as of 12/15
C304
C303
C302
C301* materials on order as of 12/15
C207*
C206
C205*
C204* materials on order as of 12/23
C201

* ProWindow has punchlist items
* SunCoast has punchlist items

ProWindow punchlist items on order will be scheduled once materials are on site.

PENDLETON + BOWMAN, INC.

Page 3

FIELD REPORT #

8

Date:

10-Feb-21

UPDATED D BUILDING INFORMATION

D1206	D701** waiting on small slider to arrive
D1205	D505
D1204	D504* issue submitted 1/20
D1203	D502
D1202	D405** issue submitted 2/10
D1201	D404
D1106	D403
D1105	D305** issue submitted 2/10
D1104	D302*
D1103	D204* issue submitted 2/10
D1102	D203*
D1101	D202*
D1006	
D1005	
D1004	
D1003	
D1002	
D1001	
D905	
D904	
D903	
D902	

Notes: West window wall work mock up complete. D1201, D1101, D1001 removal & replacement to start 2/15/21 weather permitting.

D906* materials on order as of 12/23
D901** materials on order
D806
D805*
D804*
D803
D802
D801* materials on order
D706
D704
D703
D702
D605
D603*
D601** materials on order as of 12/23

* ProWindow has punchlist items
* SunCoast has punchlist items

ProWindow punchlist items on order will be scheduled once materials are on site.

PENDLETON + BOWMAN, INC.

Page 4

FIELD REPORT #

8

Date:

10-Feb-21

UPDATED E BUILDING INFORMATION

E2106	E1204
E2105	E1203*
E2104	E1104
E2103	E1103* issue submitted 2/10
E2101	E1004* issue submitted 2/10
E2006	E1003
E2005	E1002
E2004* materials on order as of 11/12	E905
E2003	E903
E2002	E804** issue submitted 2/10
E2001	
E1906	
E1905	
E1904	
E1903	
E1902	
E1901	
E1806	
E1803	
E1802	
E1801	
E1704	
E1703	
E1805	
E1804	
E1604* materials on order as of 12/15	
E1504	
E1403	
E1706	
E1603*	
E1503	
E1705	
E1606	
E1605	
E1602	
E1601* issue submitted 1/20	
E1506* issue submitted 2/10	
E1503	
E1502** issue submitted 2/10	
E1501* issue submitted 2/10	
E1406* issue submitted 2/3	
E1405	
E1404* issue submitted 2/3	
E1401* issue submitted 2/3	

* ProWindow has punchlist items

* SunCoast has punchlist items