

DUNES OF PANAMA OWNERS ASSOCIATION
MEMORANDIUM
OFFICE (850) 234-8839 (800) 874-2412 FAX (850) 235-8210

January 8, 2021

To: Dunes Owners Phase II, II, IV, and V

RE: Sliding Door and Window Install Schedule

The door manufacturer has notified us they are having interruptions in the supply chain of raw materials for certain components of the doors/windows which leaves us with shipments that are not complete to meet the schedule we have laid out and communicated to you. We are being told that this situation should improve over the next two weeks. Once we have confidence in the supply chain we will reschedule and communicate the new schedule to you.

At present we are scheduling units that are available and that we have material on site to complete. Those units are the three bedrooms, 03, and 04 units in building E.

All installs in Building B are complete other than B201, B108, B106, and B107.

In Building C all are complete other than C105 and C106.

In Building D, we are stuck on the 6th floor. In building D, the west windows install should begin early February.

In building E, we are complete floors 17-21 and for the weeks of 1/8/21-1/18/21 we are working three bedrooms, 03, and 04 units on floors 7, 9, 10, 11, 12, 14, 15, and 16.

We are notifying individual owners that will be directly affected with these schedule changes over the next few weeks.